## Construction Goals and Major Sequencing

## **Construction Goals:**

- Ensure public safety
- Minimize impacts to adjacent properties
- Maintain 2 lanes of traffic (both directions) on NYS Route 33
- Maintain thru traffic on Humboldt Pkwy
- Minimize impacts to local access
- Minimize impacts on parking
- Maintain adequate crossings over NYS Route 33

## Major Construction Sequencing:

- Remove existing bridges / Install temporary bridges as necessary to maintain connectivity
- Construct eastbound tunnel walls and roadway
- Construct westbound tunnel
- Complete eastbound tunnel
- Remove temporary bridges
- Construct Humboldt and green-space over tunnel

## Concurrent Work:

 Replace Best Street Bridge (traffic maintained during replacement)







